

THE KARACHI STOCK EXCHANGE (GUARANTEE) LIMITED

KSE/N-160

N O T I C E

January 11, 2010

Reproduced hereunder letter received from NISHAT CHUNIAN POWER LIMITED for information of members of the Exchange.

(Copy of the same is also available on our Website www.kse.com.pk).

**Nishat Chunian Power Limited**

The Deputy General Manager
Company Affairs Department
Karachi Stock Exchange (Guarantee) Limited
Karachi

08-01-2010


Subject: **PROGRESS REPORT ON IMPLEMENTATION OF PROJECT M/S
NISHAT CHUNIAN POWER LIMITED FOR THE PERIOD ENDED
DECEMBER 31, 2010**

Sir,

With reference to your letter no. KSE/GEN-8701 dated July 31, 2009, we are pleased to submit quarterly progress report for your information and record as under;

Part A: Executive Summary

- Work on civil super structures near completion.
- Switchyard commissioned energized and interconnection completed.
- All the auxiliary pumps commissioned.
- All the shipments received at site.
- 5 Engines first start up completed, safeties checked.
- Steam turbine installation completed pre commissioning in progress.
- MV and LV panels energized.
- Engine hall A installation completed and commissioning in progress.

**Part B: Description of the project key features**

1	Project Name:	Nishat Chunian Power Limited
2	Sponsor/Project company	Nishat (Chunian) Limited
3	Project Capacity	
	a. Gross at ISO	202.179 MW
	b. Gross at Site	200 MW
	c. Net at site	195.26 MW
4	Financial close date	3-Jan-2008
5	Construction Start date	2-Apr-2008
6	Commercial Operation date(COD)	
	a. Scheduled COD	1-Mar-2010
	b. Required COD	30-Jun-2010
	(as per Power purchase Agreement)	
7	Project Progress (in %)	

1/4